Developer services



WWDS-SLM3	Chlorination certificate
Company/name	
Site address	
	Postcode
Grid reference	
Pipe diameter	Pipe length
Date of pressure test	Acceptable Yes No No
Proving swab used	Yes No No
Condition	Debris present Clear Acceptable Yes No
Repeat swab details	Debris present Clear Acceptable Yes No
Date of disinfection	Person responsible
Chlorine residual (existing mains) EUSR number	
Chlorine residual for dis	sinfection - target >30mg/l
Chlorine residual at end hydrant - minimum >30mg/l	
Date and time fully charged and isolated	
Contact time	
Chlorine residual at end hydrant following contact – minimum 20mg/l	
Following flushing chlorine residual after flushing - return to background level	
System isolated time - minimum 16 hours	
System sampled (number of samples and times)	
Sampled by	EUSR number
Sampler UKAS accredit	ed Yes No
Results checked as PASSED and verified by	
Results UKAS accredite	d? Yes No
Copies of passed sampled result supplied to self-lay@wessexwater.co.uk. Yes No Data protection	
For information about how we use your personal data, please see our privacy policy available at www.wessexwater.co.uk/privacy-policy or by writing to Wessex Water, Operations Centre, Claverton Down, Bath BA2 7WW.	

WWDS-SLM3 March 2018 page 1 of 1